CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.11/KRIDL/WMM/Gradation/2014-15

22.07.2014

GRADATION FOR WMM
MORTH TABLE-400-11

Client : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

Agency : **Technical Manager,** KRIDL, Bangalore.

Name of Work : Improvements to Cross Roads at Ganesh Layout behind Petrol Bunk in Ward No.11, (Kuvempunagara) Vidyaranyapura Sub Division, BBMP, Bangalore.

Reference : AEE/VSD/PR/175/2/2014-15 Dated: 19.07.2014

Date of Testing : 22.07.2014

Material : WMM

Sample Location : WMM Mix Plant

Oven Dry Wt (gm): **24845**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	850	850	3.4	96.6	95-100
22.4	5150	6000	24.1	75.9	60-80
11.2	5290	11290	45.4	54.6	40-60
4.75	4215	15505	62.4	37.6	25-40
2.36	3850	19355	77.9	22.1	15-30
0.600	2650	22005	88.6	11.4	8-22
0.075	2515	24520	98.7	1.3	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರಿಗೆ
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.11/KRIDL/WMM/AIV/2014-15 22.07.2014

Aggregate Impact Value

IS: 2386 Part IV

Client	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	**Technical Manager,** KRIDL, Bangalore.
Name of the Work	Improvements to Cross Roads at Ganesh Layout behind Petrol Bunk in Ward No.11, (Kuvempunagara) Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	AEE/VSD/PR/175/2/2014-15 Dated: 19.07.2014
Source / Location	WMM Plant
Type of Mix	Wet Mix macadam
Date of Testing	22.07.2014

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	388	390	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	88	89	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	300	301	
4	Aggregate Impact value = percent fines	22.68	22.82	
	100* (W_2/W_1)%			22.75

Comments:

→ Maximum allowable Aggregate Impact value for Wet mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laborat

→ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು.
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.11/KRIDL/WMM/S-T/2014-15 22.07.2014

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	**Technical Manager**, KRIDL, Bangalore.
Name of Work	Improvements to Cross Roads at Ganesh Layout behind Petrol Bunk in Ward No.11, (Kuvempunagara) Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	AEE/VSD/PR/175/2/2014-15 Dated: 19.07.2014
Technical Reference	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Date of Testing	22.07.2014

Result : Flakiness Index = **11.06%**

Elongation Index = **13.25%**

Result : Combined Flakiness & Elongation index **24.31%**

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laborat

→ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ,
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.11/KRIDL/SDBC/AIV/2014-15

25.07.2014

Aggregate Impact Value

IS: 2386 Part IV

Client	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	**Technical Manager,** KRIDL, Bangalore.
Name of the Work	Improvements to Cross Roads at Ganesh Layout behind Petrol Bunk in Ward No.11, (Kuvempunagara) Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	AEE/VSD/PR/175/2/2014-15 Dated: 19.07.2014
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete
28.07.2014	25.07.2014

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	389	390	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	86	87	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	303	303	
4	Aggregate Impact value = percent fines 100* (W_2/W_1)%	22.11	22.31	22.21

Comments:

→ Maximum allowable Aggregate Impact value for Semi Dense Bituminous Concrete is 27%

Note:

Þ This test report should not be reproduced except in full, without written approval of the labo

Þ The results indicated above are based on the tests carried out on the samples received in the

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ
BSCIC
ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.11/KRIDL/SDBC/Shape_T/2014-15 : 25.07.2014

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	: **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager,** KRIDL, Bangalore.
Name of Work	: Improvements to Cross Roads at Ganesh Layout behind Petrol Bunk in Ward No.11, (Kuvempunagara) Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	: AEE/VSD/PR/175/2/2014-15 Dated: 19.07.2014
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Semi Dense Bituminous Concrete
Date of Testing	: 25.07.2014

Civil-Tech Consultants & Engineers Bangalore

Result : Flakiness Index = **12.35%**

Elongation Index = **13.98%**

Result : Combined Flakiness & Elongation index **26.33%**

Comments:

Maximum allowable Flakiness & Elongation Index for Semi Dense Bituminous Concrete is 30%

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples collected by the laboratory
- Any Query regarding the report must be reported within 30 daysfrom the date of testing

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು.
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ.
ಯಲಹಂಕ ವಲಯ.
ಬೃ. ಬೆಂ. ಮ ಪಾ . ಬೆಂಗಳೂರು-97

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.11/KRIDL/SDBC/Stripping/2014-15 · 25.07.2014

Stripping Value of Road Aggregates (Static Immersion Test)

IS: 6241

Client	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	**Technical Manager,** KRIDL, Bangalore.
Name of the work	Improvements to Cross Roads at Ganesh Layout behind Petrol Bunk in Ward No.11, (Kuvempunagara) Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	AEE/VSD/PR/175/2/2014-15 Dated: 19.07.2014
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	25.07.2014

Type of binder : 80/100
Percentage of binder used : 5.0% by wt.
Total weight of aggregate : 200 g
Total weight of binder : 10.0 g
Temperature of water-bath : 40° C

Observation Number	Stripping, Percentage	Average, Percentage	Average Retained Coating, %
1	3.2	3.30	96.70
2	3.4		
3	3.3		

Comments:

→ Minimum allowable Aggregate retained coating for Semi Dense Bituminous Concrete is 95%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ,
ಯಲಹಂಕ ವಲಯ,
ಬೃ ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.11/KRIDL/SDBC/Sp_Wa/2014-15 25.07.2014

Specific Gravity And Water Absorption Test

IS: 2386 Part III

Client	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	**Technical Manager,** KRIDL, Bangalore.
Name of the Work	Improvements to Cross Roads at Ganesh Layout behind Petrol Bunk in Ward No.11, (Kuvempunagara) Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	AEE/VSD/PR/175/4/2014-15 Dated: 19.07.2014
Type of Mix	Semi Dense Bituminous Concrete
Source / Location	Hotmix Plant, Bangalore
Date of Testing	25.07.2014

Sl. No.	Details	Notation	Test Number			Mean Value
			Test 1	Test 2	Test 3	
1	Weight of aggregate suspended in water with the basket	W_1 g	2025	2026	2027	
2	Weight of basket suspended in water	W_2 g	755	755	755	
3	Weight of saturated aggregate in water	$(W_1 - W_2) = W_s$ g	1270	1271	1272	
4	Weight of saturated surface dry aggregate in air	W_3 g	2018	2019	2020	
5	Weight of water equal to the volume of the aggregate	$(W_3 - W_S)$ g	748	748	748	
6	Weight of oven dried aggregate	W_4 g	2006	2008	2001	
7	Specific Gravity	$W_4/(W_3-W_S)$	2.682	2.684	2.675	2.680
8	Apparent Specific gravity	$W_4/(W_4-W_S)$	2.726	2.725	2.745	2.732
9	Water Absorption	$((W_3-W_4)*100)/W_4$	0.60%	0.55%	0.95%	0.70%

Comments:

→ Maximum allowable Aggregate Water absorption value for Semi Dense Bituminous Concrete is 2.0%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

406

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.11/KRIDL/WMM/Gradation/2014-15 22.07.2014

GRADATION FOR WMM
MORTH TABLE-400-11

Client : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

Agency : **Technical Manager,** KRIDL, Bangalore.

Name of Work : Improvements to Cross Roads at Ganesh Layout behind Petrol Bunk in Ward No.11, (Kuvempunagara) Vidyaranyapura Sub Division, BBMP, Bangalore.

Reference : AEE/VSD/PR/175/2/2014-15 Dated: 19.07.2014

Date of Testing : 22.07.2014

Material : WMM

Sample Location : WMM Mix Plant Oven Dry Wt (gm): **25700**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	880	880	3.4	96.6	95-100
22.4	5205	6085	23.7	76.3	60-80
11.2	5680	11765	45.8	54.2	40-60
4.75	4135	15900	61.9	38.1	25-40
2.36	3950	19850	77.2	22.8	15-30
0.600	2585	22435	87.3	12.7	8-22
0.075	2980	25415	98.9	1.1	0-8

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

22/7/14

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.11/KRIDL/SDBC/Bitumen/2014-15 25.07.2014

BITUMEN CONTENT AND GRADATION DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

AASHTO T 164 & AASHTO T 30

CLIENT	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP,
AGENCY	**Technical Manager,** KRIDL, Bangalore.
NAME OF THE WORK	Improvements to Cross Roads at Ganesh Layout behind Petrol Bunk in Ward No.11, (Kuvempunagara) Vidyaranyapura Sub Division, BBMP, Bangalore.
REFERENCE	AEE/VSD/PR/175/2/2014-15 Dated: 19.07.2014
SAMPLE I/D	Roads at Ganesh Layout behind Petrol Bunk in Ward No.11
DATE OF TESTING	25.07.2014

BITUMEN CONTENT DETERMINATION

Description	Trail 1	Trail 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	473	475.5
3. Weight of Asphalt and Mineral matter Extracted,	-	-
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g		
6. Weight of Bitumen Extracted, g. (corrected)	27	24.50
7. Bitumen content in %	5.40	4.90
8. Average	**5.15**	

GRADATION AFTER EXTRACTION

SIEVE SIZE	Trail 1				JOBMIX
mm	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	Gradation
13.2	0	0	0	100	100
9.5	35.2	7.44	7.44	92.56	90-100
4.75	262.5	55.50	62.94	37.06	35-51
2.36	59.45	12.57	75.51	24.49	24-39
1.18	38.22	8.08	83.59	16.41	15-30
0.3	28.45	6.01	89.60	10.40	9-19
0.075	28.12	5.95	95.55	4.45	3-8

SIEVE SIZE	Trail 2				JOBMIX
mm	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	Gradation
13.2	0	0	0	100	100
9.5	26.52	5.30	5.30	94.70	90-100
4.75	242.5	48.50	53.80	46.20	35-51
2.36	92.12	18.42	72.23	27.77	24-39
1.18	53.45	10.69	82.92	17.08	15-30
0.3	30.12	6.02	88.94	11.06	9-19
0.075	20.78	4.16	93.10	6.90	3-8

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory.

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory.

Þ Any Query regarding the report must be reported within 15 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore 79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com